

An aerial photograph of a university campus. In the center, there is a large, modern building with a grey roof and a glass facade. To the right, there is a large stadium with a red track and a green field. The campus is surrounded by green trees and residential buildings. The sky is clear and blue.

## 二、進度及後續期程

## 1

# 相關作業進度

外審及標章審查期程

工項	預計時間
都市設計審議	2019.08
建造執照	2019.08
五大管線審查	2019.09
候選綠建築標章(鑽石級)	2019.10
候選智慧建築標章(黃金級)	2019.10



# 2 全案工程與設備預算及營造廠工作內容

代號	標案名稱	標案內容	標案預算	採購性質	推估上網期程	本案營造廠的工作
A標	國家圖書館南部分館暨聯合典藏中心設計及監造標	C-1建築、景觀、電氣、給排水、弱電、消防冷凍、空調系統、特殊裝修等 C-2傢俱設備 基地測量工作 地質鑽探調查	13,2563,959	勞務採購	已決標	--
B-1標	國家圖書館南部分館自動化書庫系統(ASRS)設備採購	自動化書庫系統(ASRS)設備	250,000,000	財物及工程採購	108.9	於109年12月31日前完成相關區域(不含預動式灑水)施作交付設備廠商
B-2標	國家聯合典藏中心高層高效倉儲書架設備採購	高層高效倉儲書架設備	600,000,000	財物及工程採購	108.12	於110年1月15日前完成相關區域施作交付設備廠商
C-1標	建築及景觀工程標	1.全區主體工程及景觀工程 2.特殊裝修	2,499,000,000	工程採購	108.8	服務內容詳招標文件
C-2標	傢俱設備建置標	傢俱設備	57,148,041	工程及財物採購	尚未定案	依機關採購結果進行施工配合
C-3標	圖書博物館設施設備建置標	圖書博物館設施設備	15,000,000	財物及勞務採購	尚未定案	於110年3月30日前完成相關區域施作交付設備廠商
E標	數位資源保存中心所需系統及設備建置標	數位資源保存中心所需系統及設備	40,000,000	財物及勞務採購	尚未定案	依機關採購結果進行施工配合
F標	圖書文獻保存及修復相關設施設備建置標	圖書文獻保存及修復相關設施設備	30,000,000	財物及勞務採購	尚未定案	
G標	電腦及資訊相關設備建置標	電腦及資訊相關設備	100,000,000	財物及勞務採購	尚未定案	
H標	特殊裝修及傢俱標	未含於C標之裝修工程	--	工程及財物採購	--	--
	其他支出		413,368,000			
合計			42億8,208萬元			